C26039 New York Stat DOT VM-1020

Field Test Procedure

DD3820559

Rev:2—15 January 2018

DAKTRONICS



C26039 DD3820559 Rev:2—15 January 2018

DAKTRONICS, INC.

Copyright © 2018

All rights reserved. While every precaution has been taken in the preparation of this manual, the publisher assumes no responsibility for errors or omissions. No part of this book covered by the copyrights hereon may be reproduced or copied in any form or by any means—graphic, electronic, or mechanical, including photocopying, taping, or information storage and retrieval systems—without written permission of the publisher.

 $Vanguard^{\otimes} \ is \ a \ trademark \ of \ Daktronics, \ Inc. \ National \ Electrical \ Code^{\otimes} \ and \ all \ other \ trademarks \ are \ property \ of \ their \ respective \ companies$

Introduction

This test procedure describes the field tests for a VM sign site for this project. The purpose of this test is:

- 1. To check that the sign and related equipment supplied by Daktronics has been installed properly.
- 2. To check that all sign and related equipment supplied by Daktronics is functioning. Special emphasis is placed on items that, if bad, are not expected to show up as being bad during normal operation. Example: earth grounding not connected.
- **3.** To put the sign into the state needed so that it is ready for normal operation without the need for an additional visit before beginning normal operation.
- **4.** As a record that all tests and setup tasks have been performed at each particular site so that it will not be necessary to re-visit sites later because of not being sure whether or not certain tests or setup items have been done.

Note that this is not a test of all software functions or hardware design limits; this would be very time consuming, and would be redundant, as those tests need to be done only once.

This test should be performed for every sign site at the completion of installation of the particular site.

The test messages to be used should be the test messages listed or messages such as "Testing; Message 1" or moving rows, moving columns, etc., that will not misdirect traffic.

This test requires the cooperation of an operator at the central controller with personnel at the sign site. Test equipment required:

- Boom truck, or whatever is required to get up into the sign
- Digital multi-meter
- Laptop computer, with central controller software, miscellaneous software, and null modem cable.
- Common hand tools
- Ground resistance tester
- Cellular telephone or other means of communication with the central controller operator.

Site Information

Daktronics Representative:	
Contract number and name:	
Field test procedure addendum ED number, if	any ("NA" if not applicable):
Sign site:(Typically highway number, direction, and mi	ile-post number or intersection)
Sign model no.:	
Sign 1 serial no.:	
Field controller serial no.:	
Field controller address no.:	<u> </u>
Site telephone number:	
Site IP address:	
Important: Make sure that the firmware liste sure to download the latest version of the firm Sign dimension:	
Firmware:	Version number:
1) VFC	
2) Player Image	
3) Video Processor	
4) LCD Board	
5) Display Module micro	
6) Display Module EPLD	
7) ACP Micro	
8) ACP EPLD	
9) Display interface micro	
10) Display interface EPLD	

Traffic Cabinet Inspection

1.0 Turn off the power to the traffic cabinet.
1.1 Check that earth grounding wires are secured to earth ground rod from sign, traffic cabinet conduit grounding collars, traffic cabinet panel board, traffic cabinet case, and power source.
1.2 Verify that ground wire and ground rods are connected properly per site riser.
1.3 Remove the panel board cover. Check that the 2 hot wires, neutral, and earth ground wires from the 120/240 VAC power source are connected into the panel board main breaker terminals, neutral bus, and earth ground bus, respectively.
1.4 Visually inspect the outside of the sign controller for damage, check that all necessary connectors are plugged into the outside of the sign controller, and check that the connector screws (if any) are tight.
1.5 Inspect the modem panel or other communication interface panel for loose parts or wiring, and check that the wiring or fiber(s) for the communication system is terminated properly.
1.6 Applies only if TC is provided by others: Check to see if there is surge suppression on the AC power for our equipment. If there is surge suppression, check "Yes"; if there is not surge suppression, check "No": Yes No
1.7 Terminate communication from controller to sign.
Traffic Cabinet Power Test
2.0 Check that all traffic cabinet panel board circuit breakers are off, except for the "Panel board Surge Suppressor" breaker, which should be on. Apply power to the traffic cabinet only.
2.1 Using a safe procedure, measure the AC voltage from the panel board main breaker input lugs to neutral; it should measure between 105 and 125 VAC. Also, check the voltage from neutral to earth ground. It should measure less than 10 VAC. (This is a no-load test of the input voltage.) Record below. a. L1 to neutral: L2 to neutral: Neutral to earth ground:
2.2 Re-install the panel board cover.
2.3 Check that all control equipment is plugged into the control equipment outlet strip.
2.4 Check that all control equipment inside the traffic cabinet is switched off, and turn on the main circuit breaker and all circuit breakers in the traffic cabinet except for the sign breaker (if equipped).

Sign Panels Exterior Inspection
3.0 Visually inspect the outside of the signs panel.
3.1 Check that the light sensors are unobstructed.
Power Connection Inspection
4.0 Turn off the power to the sign panels.
4.1 Check that the positive, and negative wires are landed into the DC power in and are landed on the
correct polarity on the terminal block.
4.2 Check that the signal wiring is terminated on signal terminal block inside sign.
Display Panel Interior Inspection
5.0 Make sure the Site Information is filled out for each display panel: sign serial number, sign model
number, sign assembly number, etc.
5.1 Inspect the inside of each display panel for damage and signs of water intrusion. Check for loose
parts, connections, and wiring.
5.2 Verify that the fiber-optic are connected to the proper location on the VCB (Vanguard control board).
5.3 Check that all conduits that enter the sign panels are sealed.
<u> </u>
Sign Power Test
6.0 Apply power to the sign panels.
$_\6.1$ Using a safe procedure, measure the DC voltage it should measure 24 VDC (+/- 10%). Record below.
a. Voltage Reading
6.2 Verify that VCB, and module power indicator lights are on
Functional Test
7.0 Turn on the sign controller power switch, check that the power indicator LED is on.
7.1 Enter all the necessary data into the sign controller such as address, module type, sign height,
sign width, sign type, access type, and peripherals.
a. Reference display configuration sheet to configure peripherals.
7.2 Note: If testing at night do the all on 10% test patterns. Display the "All On 100% Burn" test
pattern; check that all fans turn on for each sign panel. Once complete set test pattern to "None".

	indicated by each of the light sensor for each panel appears reasonable for lighting conditions. Record below for each sign panel.
Date: Time:	Sky conditions:
Module Light sensor reading	gs: 1:
Note: Temp sensor	ale temperature appears correct, and record below: s utilize digital integrated circuits, which are calibrated at the integrated do not require additional calibration.
Module Temp	1, degrees F.:
*	power supplies (Isolation Boards) in Traffic Cabinet indicate "OK" (figure 8 nent display). Check that each power supply indicates pass on the
7.6 Runthefollowingtes	tpatterns individually and verify that all the test patterns display properly.
a. Alphabet	
b. LineID	
c. Module ID	
d. Note: If tes	sting at night do not run this test. Auto Test Pattern
7.7 Set the time, date, ar	nd correct time zone.
butt up to the top, be	not a test pattern) that will not misdirect traffic and that has characters that ottom, left, and right edges of the sign and verify that it displays correctly on s verifies proper message display capability for this sign size.
and check that the A Check in the "View indicates 24.1 to 25.2 power supply.	ight do the all on 10% test patterns. Display the "All On 100%" test pattern, all-On 100% brightness test pattern is displaying. Turn off one Power Supply. Peripherals" screen that all power supplies (isolation boards) that are on a VDC and the one off says fail. Repeat the above step for each remaining power supply groups
7.10 Perform a pixel test	and verify that all pixels are reported as good.
7.11 Sign panel door sig	nal switches.
a. Display the \dooris closed.	View Peripherals Menu on the controller. Check that the LCD indicates that

7.12 Traffic cabinet door detection switches. Note: Operate the doors, not just the switches, to be sure
that the switches adjustments are correct. It may take up to 10 seconds after the door position is
changed to indicate the change. Some traffic cabinets have only one door:
a. Display the View Peripheral Menu on the LCD. Close both traffic cabinet doors for 15
seconds and then open the door, and quickly check that the LCD indicates that the doors are
closed.
b. With the door currently open, wait 15 seconds for the controller to update, and then
check that the LCD indicates that the door is open.
c. Open the other door and wait 15 seconds for the controller to update, then check
d. That the LCD indicates that the door is open.
•
7.13 Parallel surge suppressor with remote reporting
a. Display the "View Peripherals" screen on the controller, and check that the Surge
Suppressor entry indicates "Pass" for each sign panel.
7.14 Reinstall all enclosure covers.
7.15 Record the installed firmware version numbers (from the sign controller "Version Information" page), and the dimensions of the sign. (If the dimension of the sign doesn't match the actual sign size, correctly configure the sign controller for this site.) Record the following information under the Site Information:
Final Details
8.0 Confirm that all traffic cabinet thermostats are set properly, and all equipment covers are installed properly.
8.1 Verify the displays are blank.
8.2 Verify that any test messages you created have been removed from the sign controller.
8.3 Record if main breaker is left on or off: On: Off: Date:
8.4 Make sure the Site Information is filled out: serial numbers, site location, phone number, sign dimension, firmware versions, etc.

It is acknowledged that the for the display is operational.	ollowing field test procedure has b	peen completed for this site and
Daktronics Technician		
Printed Name	Signature	Date
Customer		
Printed Name	Signature	 Date

DAKTRONICS PERSONNEL MUST RETURN THIS COMPLETED DOCUMENT AND QUALITY FEED BACK FORM TO THE DAKTRONICS CONTRACT PROJECT MANAGER.

Transportation Quality Feedback form

For Internal Daktronics use only. This is not part of the field Test Procedure. This form needs field out and sent back to Daktronics with the Field Test Procedures

Submitted By		Contract#	
Display Type (i.e. VF2400_27x10	05-66-A)		
Location of Display			
Display Serial #	nearest City and State		
		er	
Did you experience any issues on skip to additional comments		e commission of this display? Ye	es/ No (if
Failed Part Description	Part Number	Part Serial #	
1			
Describe the issues and or unp	lanned work	l .	
Additional Comments /Punch	list Items		
FTP completed Yes/No			
Site Complete Yes/No (if no	documents punch list items a	above)	