## C26312 NY STATE THRUWAY AUTHORITY VF-2020-27X105-66-A

Site Name: \_\_\_\_\_

Field Test Procedure

DD3925948 Rev: 1—22 May 2018

# DAKTRONICS



DD3925948

Contract: C26312

Rev: 1-22 May 2018

### DAKTRONICS, INC.

#### Copyright © 2018

All rights reserved. While every precaution has been taken in the preparation of this manual, the publisher assumes no responsibility for errors or omissions. No part of this book covered by the copyrights hereon may be reproduced or copied in any form or by any means—graphic, electronic, or mechanical, including photocopying, taping, or information storage and retrieval systems—without written permission of the publisher.

Vanguard® is a trademark of Daktronics, Inc. National Electrical Code® and all other trademarks are property of their respective companies

#### Introduction

This test procedure describes the field tests for a LED dynamic message sign site for this project. The purpose of this test is:

- 1. To check that the sign and related equipment supplied by Daktronics has been installed properly.
- **2.** To check that all sign and related equipment supplied by Daktronics is functioning. Special emphasis is placed on items that, if bad, are not expected to show up as being bad during normal operation. Example: earth grounding not connected.
- **3.** To put the sign into the state needed so that it is ready for normal operation without the need for an additional visit before beginning normal operation.
- **4.** As a record that all tests and setup tasks have been performed at each particular site so that it will not be necessary to re-visit sites later because of not being sure whether or not certain tests or setup items have been done.

Note that this is not a test of all software functions or hardware design limits; this would be very time consuming, and would be redundant, as those tests need to be done only once.

This test should be performed for every sign site at the completion of installation of the particular site.

The test messages to be used should be the test messages listed or messages such as "Testing; Message 1" or moving rows, moving columns, etc., that will not misdirect traffic.

This test requires the cooperation of an operator at the central controller with personnel at the sign site. Test equipment required:

- Boom truck, or whatever is required to get up into the sign
- Digital multi-meter and Ground resistance tester
- Laptop computer, with vanguard software
- Ethernet Cable
- Common hand tools
- Flash Drive/Memory Stick

# **Site Information**

Daktronics Representative:		
Contract number and name:		
Sign assembly no.:		
Sign serial no.:	<u> </u>	
Traffic cabinet assembly no.:		
Traffic cabinet serial no.:		
Field controller serial no.:		
Field controller address no.:		
Site IP address Primary:	Auxiliary:	
	e listed below is the most current version, if not make the firmware from Dakfiles.daktronics.com and save	
Firmware:	Version number:	
<u>Firmware:</u> 1) VFC	<u>Version number:</u>	
1) VFC		
· · · · · · · · · · · · · · · · · · ·		
1) VFC 2) Player Image		
1) VFC 2) Player Image 3) Video Processor		
1) VFC 2) Player Image 3) Video Processor 4) LCD Board		
1) VFC 2) Player Image 3) Video Processor 4) LCD Board 5) Display Module micro		
1) VFC 2) Player Image 3) Video Processor 4) LCD Board 5) Display Module micro 6) Display Module EPLD		
1) VFC 2) Player Image 3) Video Processor 4) LCD Board 5) Display Module micro 6) Display Module EPLD 7) ACP Micro		

### **Traffic Cabinet Inspection**

1.0 Turn off the power to the traffic cabinet.
1.1 Check that earth grounding wires are secured to earth ground rod from sign, traffic cabinet conduit grounding collars, traffic cabinet panel board, traffic cabinet case, and power source.
1.2 Verify that ground wire and ground rods are connected properly per site riser.
1.3 Remove the panel board cover. Check that the 2 hot wires, neutral, and earth ground wires from the 120/240 VAC power source are connected into the panel board main breaker terminals, neutral bus, and earth ground bus, respectively.
1.4 Visually inspect the outside of the sign controller for damage, check that all necessary connectors are plugged into the outside of the sign controller, and check that the connector screws (if any) are tight.
1.5 Inspect the modem panel or other communication interface panel for loose parts or wiring, and check that the wiring or fiber(s) for the communication system is terminated properly.
1.6 <b>Applies only if TC is provided by others:</b> Check to see if there is surge suppression on the AC power for our equipment. If there is surge suppression, check "Yes"; if there is not surge suppression, check "No": Yes No
1.7 Terminate communication from controller to sign.
Traffic Cabinet Power Test
2.0 Check that all traffic cabinet panel board circuit breakers are off, except for the "Panel board Surge Suppressor" breaker, which should be on. Apply power to the traffic cabinet only.
2.1 Using a safe procedure, measure the AC voltage from the panel board main breaker input lugs to neutral; it should measure between 105 and 125 VAC. Also, check the voltage from neutral to

a.	L1 to neutral:	L2 to neutral:	Neutral to earth ground:
2.2 Re-insta	all the panel board co	ver.	
2.3 Check t	hat all control equipm	nent is plugged into the c	ontrol equipment outlet strip.
	oreaker and all circuit		inet is switched off, and turn on the main binet except for the <b>sign</b> breaker (if
		Sign Exterior Inspe	ction
_3.0 Visually	v inspect the outside of	of the sign for damage.	
_3.1 Check t	hat the front, bottom,	and rear light sensors ar	e unobstructed.
	F	Power Connection Ins	pection
_4.0 Turn of	f the power to the sig	n, from outside the sign.	
from th	•	er source are connected ir	ot wires, neutral, and earth ground wires ato the panel board main breaker terminals
	•	nding wire is secure fro nd rod(s) near the base	om the case of the sign (inside or of the sign.
Calbia		· ,	<u> </u>
		. 1 1 (0	ept for the "Panel board Surge Suppressor

neuti	ral; it should measure betw ground; should be less tha	reen 105 and 125 VAC. A	ne panel board main breaker input lugs to also, check the voltage from neutral to load test of the input voltage.) Record
DCIOV		L2 to neutral:	Neutral to earth ground:
4.6 Term 4.7 Turn	nstall the panel board cover ninate Communication cabl on the circuit breaker for t ches work properly and cho	e to VCB. he cabinet lights. Check	that the "Cabinet Light Timer" switch or
5.0 Make	e sure the Site Information	Sign Interior Insp	ection sign serial number, sign model number,
	ssembly number, etc.	for the sign is timed out.	organiserian maniber, organ moder maniber,
connand s	ections and wiring, inside	of the sign including the , verify that the fiber-op	ater intrusion. Check for loose parts, inside of the power supply enclosure, tic cables are connected to the proper
5.2 Chec	k that all conduits that ento	er the sign are sealed ins	ide at the end that enters the sign.
	tance between circuit grou		h ground.
	/erify that power to the dis	• •	VCD when doing this toot
	Make sure cat5 cable isn't plu f equipped: remove P1 (th		all Mini CAN I/O board inside the display
•		nclosure temporarily dis	sconnect the green wire from back of
	•		en from the end of the green wire
	connected to TB1 to the ba Reading should be from 10		
	Record Value		
• A	After test is complete reco	nnect green wire to the	back of the sign and reconnect the cat5

cable.

# Sign Power Test 6.0 Turn on all circuit breakers. \_6.1 Check all sign convenience outlets and control equipment outlets by using a multi-meter, each outlet should measure between 105 and 125 VAC. **Functional Test** \_\_\_7.0 Turn on the sign controller power switch, check that the power indicator LED is on, and check that the Active LED on the sign controller begins blinking \_\_\_\_7.1 Verify that DS1 and DS2 LED lights illuminating white. This is verifying signal is good for fiber ports A and B. \_\_7.2 Enter all the necessary data into the sign controller such as address, module type, sign height, sign width, sign type, access type, and peripherals. a. Reference display configuration sheet if necessary \_7.3 Note: If testing at night run the all on 10% test patterns and turn the fans and heaters (if equipped) on manually in controller menu. Display the "All On 100% Burn" test pattern; check that all fans and/or heater turn ON. Once complete set test pattern to "None". \_7.4 Turn on each "Personal Ventilation Timer" switch individually momentarily; ventilation fans should turn on each time. \_7.5 Push the button in the service control panel for the ventilation fans and verify they turn on. Release it and they should turn off.

\_7.6 Check that all power supplies are passing in the peripheral menu.

	at the value indicate Imbient lighting cor			rs appears reason	able for the
a. <b>N</b> o	ote: Light sensors ut factory, and do not	ilize digital integra	ted circuits, wh	iich are calibrated	at the integrated
Date:	Time:	Sky conditions:			
1	Light sensor reading	gs: 1: 2:	3:	_	
<b>Note:</b> T circuit f Ar	at the internal and a emp sensors utilize actory, and do not r nbient temperature	digital integrated c equire additional ca (Temp Ambient), d	ircuits, which a alibration. egrees F.:	are calibrated at th	
If e	ternal temperature ( equipped: Internal t equipped: Internal t	emp #2 (TempSign2	2), degrees F.:		
	at the humidity sen lative humidity:	· ·	and record the i	reading below:	
	surge suppressor w d check that the Sur	<del>-</del>		_	ls" screen on the
	testing at night tur		ually in contro	<b>ller menu.</b> RPM S	Sensors with
RPM s	splay the "All On 10 sensors report value sensors that exist in	s other than 0 on th	e sign controlle	er; check that the	
	ank the sign to turn neck that all RPM se		-	attern, and check	that the fans turn
and chec screen th	testing at night do k that it is displayir at all power supplic p for each remainir	ng. Turn off one poves (isolation boards)	ver supply. Cho	eck in the "View l dicate 24.1 to 25.2	Peripherals"

7.13 Run the following test patterns and verify that all the test patterns display properly.
a. Alphabet
b. Line ID
c. Module ID
d. Note if testing at night don't do this test pattern. Auto Test Patterns
7.14 Set to "Normal Mode" to exit the test pattern mode.
7.15 Sign door signal switches: Display the View Peripherals Menu on the LCD. Close all sign doors, and check that the LCD indicates that the doors are closed.
Note: It may take up to 10 seconds after the door position is changed to indicate the change
7.16 Using Vanguard software display a message that will not misdirect traffic and that has characters that butt up to the top, bottom, left, and right edges of the sign and verify that it displays correctly. This verifies proper message display capability for this sign size.  a. Using a test message check visually that the dimming level of the display appears reasonable for the light conditions with automatic dimming set and record the level. Dimming Level%
7.17 Set the time, date, and correct time zone.
7.18 <b>Note: If testing at night run the all on 10% test patterns.</b> Run the "All On 100% Burn" test
pattern and leave the brightness set to 100%. Using a safe procedure, check and record the AC voltage from the sign panel board main breaker input lugs to neutral; it should measure between 105 and 125 VAC. Also, check the voltage from neutral to earth ground; it should measure less than 10 VAC. (This is a loaded test of the input voltage.) Record below.
a. L1 to neutral: L2 to neutral: Neutral to earth ground:
7.19 Perform a pixel test and verify that all pixels are reported as good.

7.20 UPS communication with sign controller. <b>Note:</b> Not all contracts that include a UPS have this
feature:
a. Display the View Peripherals Menu on the LCD, and check that the UPS entry indicates "AC line".
b. Note which AC outlet the UPS input AC power cord is plugged into, and unplug it, for Alpha FXM UPS turn main breaker off at traffic cabinet. Check that the UPS entry changes to "Battery". It may take a few seconds for the entry to change.
c. Plug the UPS input AC power cord back into the correct AC outlet. Plug into a surge protected outlet, not a GFCI outlet. For Alpha FXM series turn main breaker back on. Check that the UPS entry changes to "AC line".
7.21 Reinstall all enclosure covers.
7.22 Record the installed firmware version numbers (from the sign controller "Version Information" page), and the dimensions of the sign. (If the dimension of the sign doesn't match the actual sign size, correctly configure the sign controller for this site.) Record the following information under the Site Information:
Final Details8.0 If equipped: Confirm that all sign and traffic cabinet thermostats are set properly, and all
8.1 Equipment covers are installed.
on Equipment covers are instanced.
8.2 Verify the sign is blank.
8.3 Verify that any test messages you created have been removed from the sign controller.
8.4 Record if main breaker is left on or off: On: Off: Date:
8.5 Make sure the Site Information is filled out: serial numbers, site location, phone number, sign dimension, firmware versions, etc.

aktronics Technician		
Printed Name	Signature	 Date
ustomer		
Printed Name	Signature	Date

DAKTRONICS PERSONNEL MUST RETURN THIS COMPLETED DOCUMENT AND QUALITY FEED BACK FORM TO THE DAKTRONICS CONTRACT PROJECT MANAGER.

### Transportation Quality Feedback form

For Internal Daktronics use only. This is not part of the field Test Procedure. This form needs field out and sent back to Daktronics with the Field Test Procedures

Submitted By		Contract#
Display Type (i.e. VF2400_27x)	105-66-A)	
Location of Display		
Display Serial #	nearest City and State	
Commissioning Date Project Manager		
Did you experience any issues no skip to additional comment		e commission of this display? Yes/ No (if
Failed Part Description	Part Number	Part Serial #
•		
Describe the issues and or un	planned work	<u> </u>
Additional Comments /Punch	ı list Items	
FTP completed Yes/No		
•	o documents punch list items a	bove)