# C27430 Oregon DOT VF-2420-64x192-20-RGB

Site Name:

Field Test Procedure

DD4098283

Rev:1—14 January 2019

# DAKTRONICS



DD4098283

Contract: C27430

Rev:1—14 January 2019

## DAKTRONICS, INC.

### Copyright © 2018

All rights reserved. While every precaution has been taken in the preparation of this manual, the publisher assumes no responsibility for errors or omissions. No part of this book covered by the copyrights hereon may be reproduced or copied in any form or by any means—graphic, electronic, or mechanical, including photocopying, taping, or information storage and retrieval systems—without written permission of the publisher.

Vanguard® is a trademark of Daktronics, Inc. National Electrical Code® and all other trademarks are property of their respective companies

#### Introduction

This test procedure describes the field tests for a LED dynamic message sign site for this project. The purpose of this test is:

- 1. To check that the sign and related equipment supplied by Daktronics has been installed properly.
- 2. To check that all sign and related equipment supplied by Daktronics is functioning. Special emphasis is placed on items that, if bad, are not expected to show up as being bad during normal operation. Example: earth grounding not connected.
- **3.** To put the sign into the state needed so that it is ready for normal operation without the need for an additional visit before beginning normal operation.
- **4.** As a record that all tests and setup tasks have been performed at each particular site so that it will not be necessary to re-visit sites later because of not being sure whether or not certain tests or setup items have been done.

Note that this is not a test of all software functions or hardware design limits; this would be very time consuming, and would be redundant, as those tests need to be done only once.

This test should be performed for every sign site at the completion of installation of the particular site.

The test messages to be used should be the test messages listed or messages such as "Testing; Message 1" or moving rows, moving columns, etc., that will not misdirect traffic.

This test requires the cooperation of an operator at the central controller with personnel at the sign site. Test equipment required:

- Boom truck, or whatever is required to get up into the sign
- Digital multi-meter
- Laptop computer, with central controller software, miscellaneous software, and null modem cable.
- Common hand tools
- Ground resistance tester
- Cellular telephone or other means of communication with the central controller operator.

# **Site Information**

Daktronics Representative:	
Contract number and name:	
Sign assembly no.:	
Sign serial no.:	
Traffic cabinet assembly no.:	-
Traffic cabinet serial no.:	
Field controller serial no.:	
Field controller address no.:	<u> </u>
Site IP address Primary:	Auxiliary:
Important: Make sure that the firmware liste sure to download the latest version of the firm Sign dimension:	
<b>F</b> *	V
<u>Firmware:</u> 1) VFC	<u>Version number:</u>
2) Player Image	<del></del>
3) Video Processor	
4) LCD Board	
5) Display Module micro	
6) Display Module EPLD	
7) ACP Micro	
8) ACP EPLD	
9) Display interface micro	
10) Display interface EPLD	- <del></del>

### **Traffic Cabinet Inspection**

1.0 Turn off the power to the traffic cabinet.
1.1 Inspect the inside and outside of the traffic cabinet for damage and check for loose parts or connections. Also check that the nuts are installed on the anchor bolts (if ground-mounted traff cabinet).
1.2 Check that earth grounding wires are secured to earth ground rod from sign, traffic cabinet conduit grounding collars, traffic cabinet panel board, traffic cabinet case, and power source.
1.3 Verify that ground wire and ground rods are connected properly per site riser.
1.4 Remove the panel board cover. Check that the 2 hot wires, neutral, and earth ground wires from the 120/240 VAC power source are connected into the panel board main breaker terminals, neutral bus, and earth ground bus, respectively.
1.5 Visually inspect the outside of the sign controller for damage, check that all necessary connector are plugged into the outside of the sign controller, and check that the connector screws (if any) are tight.
1.6 Inspect the modem panel or other communication interface panel for loose parts or wiring, and check that the wiring or fiber(s) for the communication system is terminated properly.
1.7 Terminate communication from controller to sign.
Traffic Cabinet Power Test
2.0 Check that all traffic cabinet panel board circuit breakers are off, except for the "Panel board Surge Suppressor" breaker, which should be on. Apply power to the traffic cabinet only.
2.1 Using a safe procedure, measure the AC voltage from the panel board main breaker input lugs t
neutral; it should measure between 105 and 125 VAC. Also, check the voltage from neutral to earth ground. It should measure less than 10 VAC. (This is a no-load test of the input voltage.) Record below.
a. L1 to neutral: L2 to neutral: Neutral to earth ground:
2.2 Re-install the panel board cover.
2.3 Check that all control equipment is plugged into the control equipment outlet strip.

2.4 Check that all control equipment inside the traffic cabinet is switched off, and turn on the main circuit breaker and all circuit breakers in the traffic cabinet except for the <b>sign</b> breaker (if equipped).
2.5 Check that the traffic cabinet light(s) are on and that all AC outlets inside the traffic cabinet are live. <b>If equipped with two doors:</b> Close the door that is currently open and open the other door, and check that the traffic cabinet light(s) are on.
2.6 Turn the heater thermostat up above the ambient air temperature; the heater should turn on. If the heater is equipped with a fan, the fan should also turn on. Turn the thermostat down below the ambient air temperature; the heater (or heater and fan) should turn off. Set the thermostat to 45° F. (If the ambient temperature is above the highest setting on the thermostat, cool the thermostat with freeze spray.)
2.7 Press the intake fan override button; the fan should turn on. Check that air blows out of the exterior roof vents. Release the intake fan override button; the fan should turn off.
Sign Exterior Inspection3.0 Visually inspect the outside of the sign for damage.
3.1 Check that the front, bottom, and rear light sensors are unobstructed.
Power Connection Inspection
4.0 Turn off the power to the sign, from outside the sign.
4.1 Check that the hot, neutral, and earth ground wires from the 120/240 VAC power source are connected into the AC breaker rail terminal, neutral bus, and earth ground respectively.
4.2 Check that the earth grounding wire is secure from the case of the sign (inside or outside) to the earth ground rod(s) near the base of the sign.
4.3 Check that all AC Breaker rail circuit breakers are off, except for the "Surge Suppressor" breaker, which should be on. Apply power to the sign.
4.4 Using a safe procedure, measure the AC voltage from the breaker rail input lugs to neutral; it should measure between 105 and 125 VAC. Also, check the voltage from neutral to earth ground; should be less than 10 VAC. (This is a no-load test of the input voltage.)  L1 to neutral: L2 to neutral: Neutral to earth ground:

Sign Interior Inspection
5.0 Make sure the Site Information for the sign is filled out: sign serial number, sign model number,
sign assembly number, etc.
5.1 Inspect the inside of the sign for damage and signs of water intrusion. Check for loose parts,
connections, and wiring. Also, verify that the fiber-optic or Cat-5 cables are connected to the
proper location on the VCB (Vanguard control board).
5.2 Open each door and verify that all mounting hardware is installed properly.
5.3 Check that all conduits that enter the sign are sealed inside at the end that enters the sign.
Sign Power Test
_
6.0 Turn on all circuit breakers.
6.1 Check all sign utility outlets and Dual Duplex outlets (if equipped) by using a multi-meter, each
outlet should measure between 105 and 125 VAC.
Functional Test
7.0 Turn on the sign controller power switch, check that the power indicator LED is on.
7.1 Enter all the necessary data into the sign controller such as address, module type, sign height,
sign width, sign type, access type, and peripherals.
a. Reference display configuration sheet for peripheral config
7.2 Verify that DS1 and DS2 LED lights illuminating white. This is verifying signal is good for fiber
ports A and B.
7.3 Note: If testing at night run the all on 10% test patterns and turn the fans and heaters (if
equipped) on manually in controller menu. Display the "All On 100% Burn" test pattern; check
that all fans and/or heater turn ON. Once complete set test pattern to "None".
that an rang arta, or heater turn or v. once complete set test pattern to "voice".
7.4 Death the great for executed button in the courses control manel for the greatilation force and greatify
7.4 Push the vent fan override button in the service control panel for the ventilation fans and verify
they turn on. Release it and they should turn off.
7.5 Check that the value indicated by each of the three light sensors appears reasonable for the
current ambient lighting conditions. Record below:
a. Note: Light sensors utilize digital integrated circuits, which are calibrated at the integrated
circuit factory, and do not require additional calibration.
•
Date: Time: Sky conditions:
Light sensor readings: 1: 2: 3:
O

7.6 Check that the internal and ambient temperatures appear correct, and record below:  Note: Temp sensors utilize digital integrated circuits, which are calibrated at the integrated circuit factory, and do not require additional calibration.  Ambient temperature (Temp Ambient), degrees F.:  Internal temperature (TempSign1), degrees F.:  If equipped: Internal temp #2 (TempSign2), degrees F.:  If equipped: Internal temp #3 (TempSign3), degrees F.:
7.7 Parallel surge suppressor with remote reporting  a. Display the "View Peripherals" screen on the controller, and check that the Surge Suppressor entry indicates "Pass"
7.8 Check that all Power Supplies have the green indicator illuminated, except Power Supply(s) dedicated to fan operation.
a. Check that each power supply indicates pass on the controller.
7.11 Set the time, date, and correct time zone.
7.12 Sign door signal switches.
Note: It may take up to 10 seconds after the door position is changed to indicate the change:
a. Display the View Peripherals Menu on the controller. Open the doors and check
that the controller indicates the doors are open Close all sign doors, and check that
the LCD indicates that the doors are closed.
Choose a building block.
7.13 <b>Note: If testing at night run the all on 10% test patterns.</b> Run the "All On 100% Burn" test
pattern and leave the brightness set to 100%. Using a safe procedure, check and record the AC

		input voltage.) Record be L2 to neutral:	Neutral to earth ground:
 7.14 Perfor	m a pixel test and v	erify that all pixels are rep	oorted as good.
7.15 <b>Note:</b>	If testing at night to	urn the fans on manually	in the controller menu. RPM Sensors with
	nically controlled far		
	•		order to turn on the ventilation fans.
Chec	cks that all RPM sens	sors indicate "pass" on the	e sign controller; check that the same
quar	atities of RPM sensor	rs that exist in the sign are	indicated on the sign controller.
	-	rn off the "All On 100% Busensors indicate "pass".	rn" test pattern, and check that the fans turn
 that the	e switches adjustme	nts are correct. It may take	te the doors, not just the switches, to be sure up to 10 seconds after the door position is
change		inge. Some traffic cabinets	•
a.		•	CD. Close both traffic cabinet doors for 15
	_	he door, and quickly chec	k that the LCD indicates that the doors are
close		.1 '. 15	
		• =	ls for the controller to update, and then
		rates that the door is open	
	<del>-</del>		the controller to update, then check
d.	That the LCD maid	cates that the door is open	
 7.17 Reinst	all all enclosure cov	ers.	
		· · · · · · · · · · · · · · · · · · ·	m the sign controller "Version Information"
			ion of the sign doesn't match the actual sign
	rrectly configure the Information:	e sign controller for this si	te.) Record the following information under
7.19 Auxi	liary Control Pane	el	
a.	Turn on the Auxili	arv Control Panel power s	witch. Check that the Power indicator LED
is on		r	
b.	Log into the ACP a	and verify it communicate	s with the field controller.

### **Final Details**

8.0 If equipped: Confirm that	at all sign and traffic	cabinet thermos	stats are set properly.
8.1 Turn off sign interior lig	hts.		
8.2 Verify the sign is blank.			
8.3 Verify that any test mess	sages you created hav	ve been remove	d from the sign controller.
8.4 Record if main breaker i	s left on or off: On:	Off:	Date:
8.5 Make sure the Site Information is filled out: serial numbers, site location, phone number, sign dimension, firmware versions, etc.			
It is acknowledged that the follo the display is operational.	owing field test proce	edure has been	completed for this site and
Daktronics Technician			
Printed Name	Signature		Date
Customer			
Printed Name	Signature		Date

DAKTRONICS PERSONNEL MUST RETURN THIS COMPLETED DOCUMENT AND QUALITY FEED BACK FORM TO THE DAKTRONICS CONTRACT PROJECT MANAGER.

### Transportation Quality Feedback form

For Internal Daktronics use only. This is not part of the field Test Procedure. This form needs field out and sent back to Daktronics with the Field Test Procedures

Display Type (i.e. VF2400_27x105-66-A)	
Location of Display	
Display Serial # nearest City and State	
Commissioning Date Project Manager	
Did you experience any issues or unplanned work during the commission of no skip to additional comments/Punch list items)	this display? Yes/ No (if
Failed Part Description Part Number	Part Serial #
1	
Describe the issues and or unplanned work	
Additional Comments /Punch list Items	
FTP completed Yes/No	
Site Complete Yes/No (if no documents punch list items above)	