## C27541 North Carolina DOT VF-2020-27X90-66-A

Site Name: \_\_\_\_\_

Field Test Procedure

DD4557953 Rev: 1—11 November 2019

# DAKTRONICS



DD4557953

Contract: C27541

Rev: 1—11 November 2019

### DAKTRONICS, INC.

#### Copyright © 2018

All rights reserved. While every precaution has been taken in the preparation of this manual, the publisher assumes no responsibility for errors or omissions. No part of this book covered by the copyrights hereon may be reproduced or copied in any form or by any means—graphic, electronic, or mechanical, including photocopying, taping, or information storage and retrieval systems—without written permission of the publisher.

Vanguard® is a trademark of Daktronics, Inc. National Electrical Code® and all other trademarks are property of their respective companies

#### Introduction

This test procedure describes the field tests for a LED dynamic message sign site for this project. The purpose of this test is:

- 1. To check that the sign and related equipment supplied by Daktronics has been installed properly.
- 2. To check that all sign and related equipment supplied by Daktronics is functioning. Special emphasis is placed on items that, if bad, are not expected to show up as being bad during normal operation. Example: earth grounding not connected.
- **3.** To put the sign into the state needed so that it is ready for normal operation without the need for an additional visit before beginning normal operation.
- **4.** As a record that all tests and setup tasks have been performed at each particular site so that it will not be necessary to re-visit sites later because of not being sure whether or not certain tests or setup items have been done.

Note that this is not a test of all software functions or hardware design limits; this would be very time consuming, and would be redundant, as those tests need to be done only once.

This test should be performed for every sign site at the completion of installation of the particular site.

The test messages to be used should be the test messages listed or messages such as "Testing; Message 1" or moving rows, moving columns, etc., that will not misdirect traffic.

This test requires the cooperation of an operator at the central controller with personnel at the sign site. Test equipment required:

- Boom truck, or whatever is required to get up into the sign
- Digital multi-meter and Ground resistance tester
- Laptop computer, with vanguard software
- Ethernet Cable
- Common hand tools
- Flash Drive/Memory Stick

# **Site Information**

Daktronics Representative:		
Contract number and name:		
Sign assembly no.:		
Sign serial no.:	<u> </u>	
Traffic cabinet assembly no.:		
Traffic cabinet serial no.:		
Field controller serial no.:		
Field controller address no.:		
Site IP address Primary:	Auxiliary:	
	e listed below is the most current version, if not make the firmware from Dakfiles.daktronics.com and save	
Firmware:	Version number:	
<u>Firmware:</u> 1) VFC	<u>Version number:</u>	
<u>Firmware:</u> 1) VFC 2) Player Image	Version number:	
1) VFC		
1) VFC 2) Player Image		
1) VFC 2) Player Image 3) Video Processor		
1) VFC 2) Player Image 3) Video Processor 4) LCD Board 5) Display Module micro 6) Display Module EPLD		
1) VFC 2) Player Image 3) Video Processor 4) LCD Board 5) Display Module micro 6) Display Module EPLD 7) ACP Micro		
1) VFC 2) Player Image 3) Video Processor 4) LCD Board 5) Display Module micro 6) Display Module EPLD 7) ACP Micro 8) ACP EPLD		
1) VFC 2) Player Image 3) Video Processor 4) LCD Board 5) Display Module micro 6) Display Module EPLD 7) ACP Micro		

### **Traffic Cabinet Inspection**

1.0 Turn off the power to the traffic cabinet.
1.1 Inspect the inside and outside of the traffic cabinet for damage and check for loose parts or connections. Also check that the nuts are installed on the anchor bolts (if ground-mounted traffic cabinet).
1.2 Check that earth grounding wires are secured to earth ground rod from sign, traffic cabinet conduit grounding collars, traffic cabinet panel board, traffic cabinet case, and power source.
1.3 Verify that ground wire and ground rods are connected properly per site riser.
1.4 Remove the panel board cover. Check that the 2 hot wires, neutral, and earth ground wires from the 120/240 VAC power source are connected into the panel board main breaker terminals, neutral bus, and earth ground bus, respectively.
1.5 Visually inspect the outside of the sign controller for damage, check that all necessary connectors are plugged into the outside of the sign controller, and check that the connector screws (if any) are tight.
1.6 Inspect the modem panel or other communication interface panel for loose parts or wiring, and check that the wiring or fiber(s) for the communication system is terminated properly.
1.7 Terminate communication from controller to sign.
Traffic Cabinet Power Test
2.0 Check that all traffic cabinet panel board circuit breakers are off, except for the "Panel board Surge Suppressor" breaker, which should be on. Apply power to the traffic cabinet only.
2.1 Using a safe procedure, measure the AC voltage from the panel board main breaker input lugs to neutral; it should measure between 105 and 125 VAC. Also, check the voltage from neutral to

earth ground. It should measu Record below.	ure less than 10 VAC. (7	This is a no-load test of the input voltage.)
a. L1 to neutral:	L2 to neutral:	Neutral to earth ground:
2.2 Re-install the panel board cov	er.	
2.3 Check that all control equipme	ent is plugged into the o	control equipment outlet strip.
		vinet is switched off, and turn on the main binet except for the <b>sign</b> breaker (if
	oors: Close the door that	all AC outlets inside the traffic cabinet are is currently open and open the other door,
the heater is equipped with a the ambient air temperature;	fan, the fan should also the heater (or heater and ture is above the highes	temperature; the heater should turn on. If turn on. Turn the thermostat down below I fan) should turn off. Set the thermostat to it setting on the thermostat, cool the
2.7 Press the intake fan override be exterior roof vents. Release the		urn on. Check that air blows out of the utton; the fan should turn off.
	Sign Exterior Inspe	ction
3.0 Visually inspect the outside of	f the sign for damage.	
3.1 Check that the front, bottom, a	and rear light sensors ar	re unobstructed.
Po	ower Connection Ins	spection
4.0 Turn off the power to the sign	, from outside the sign.	
•	source are connected in	ot wires, neutral, and earth ground wires nto the panel board main breaker terminals
4.2 Check that the earth ground outside) to the earth ground	o .	om the case of the sign (inside or of the sign.

4.3 Check that all panel board circ breaker, which should be on. A	-	ot for the "Panel board Surge Suppressor"
neutral; it should measure bet	ween 105 and 125 VAC. <i>A</i>	ne panel board main breaker input lugs to Also, check the voltage from neutral to -load test of the input voltage.) Record
L1 to neutral:	L2 to neutral:	Neutral to earth ground:
4.5 Re-install the panel board cove	er temporarily.	
4.6 Terminate Communication cal	ole to VCB.	
4.7 Turn on the circuit breaker for switches work properly and cl	· ·	that the "Cabinet Light Timer" switch or
1 1 7	Sign Interior Insp	ection
5.0 Make sure the Site Information		sign serial number, sign model number,
sign assembly number, etc.		
and service control panel. Als location on the VCB (Vanguar	o, verify that the fiber-op d control board).	inside of the power supply enclosure, tic cables are connected to the proper
5.2 Check that all conduits that en	ter the sign are sealed ins	ide at the end that enters the sign.
5.3 Resistance between circuit gro		h ground.
<ul> <li>Verify that power to the d</li> </ul>	• •	
<ul> <li>Make sure cat5 cable isn't p</li> </ul>		
	enclosure temporarily di	all Mini CAN I/O board inside the display sconnect the green wire from back of
connected to TB1 to the b		een from the end of the green wire
	• •	
Reading should be from 1		
<ul><li>Record Value</li><li>After test is complete recorded</li><li>cable.</li></ul>		back of the sign and reconnect the cat5
	Sign Power Test	
6.0 Turn on all circuit breakers.		

6.1 Check all sign convenience outlets and control equipment outlets by using a multi-meter, each outlet should measure between 105 and 125 VAC.
Functional Test
7.0 Turn on the sign controller power switch, check that the power indicator LED is on.
7.1 Verify that DS1 and DS2 LED lights illuminating white. This is verifying signal is good for fiber ports A and B.
7.2 Enter all the necessary data into the sign controller such as address, module type, sign height, sign width, sign type, access type, and peripherals.  a. Reference display configuration sheet if necessary
7.3 <b>Note:</b> If testing at night run the all on 10% test patterns and turn the fans and heaters (if equipped) on manually in controller menu. Display the "All On 100% Burn" test pattern; check that all fans and/or heater turn ON. Once complete set test pattern to "None".
7.4 Turn on each "Personal Ventilation Timer" switch individually momentarily; ventilation fans should turn on each time.
7.5 Push the button in the service control panel for the ventilation fans and verify they turn on. Release it and they should turn off.
7.6 Check that all power supplies are passing in the peripheral menu.
7.7 Check that the value indicated by each of the three light sensors appears reasonable for the current ambient lighting conditions. Record below:
a. <b>Note:</b> Light sensors utilize digital integrated circuits, which are calibrated at the integrated circuit factory, and do not require additional calibration.
Date: Time: Sky conditions:
Light sensor readings: 1: 2: 3:
7.8 Check that the internal and ambient temperatures appear correct, and record below:  Note: Temp sensors utilize digital integrated circuits, which are calibrated at the integrated circuit factory, and do not require additional calibration.  Ambient temperature (Temp Ambient), degrees F.:  Internal temperature (TempSign1), degrees F.:  If equipped: Internal temp #2 (TempSign2), degrees F.:  If equipped: Internal temp #3 (TempSign3), degrees F.:

a. Relative humidity:
7.10 Parallel surge suppressor with remote reporting: Display the "View Peripherals" screen on the
LCD, and check that the Surge Suppressor entry indicates "Pass".
7.11 Note: If testing at night turn the fans on manually in controller menu. RPM Sensors with
electronically controlled fans.
a. Display the "All On 100% Burn" test pattern to turn on the ventilation fans. Checks that all
RPM sensors report values other than 0 on the sign controller; check that the same quantities of RPM sensors that exist in the sign are indicated on the sign controller.
b. Blank the sign to turn off the "All On 100% Burn" test pattern, and check that the fans turn off. Check that all RPM sensors indicate "pass" $$
7.12 <b>Note: If testing at night do the all on 10% test patterns</b> . Display the "All On 100%" test pattern and check that it is displaying. Turn off one power supply. Check in the "View Peripherals" screen that all power supplies (isolation boards) that are on indicate 24.1 to 25.2 VDC. Repeat the
above step for each remaining power supply. Turn on all power supplies.
7.13 Run the following test patterns and verify that all the test patterns display properly.
a. Alphabet
b. Line ID
c. Module ID
d. <b>Note if testing at night don't do this test pattern.</b> Auto Test Patterns
7.14 Set to "Normal Mode" to exit the test pattern mode.
7.15 Sign door signal switches: Display the View Peripherals Menu on the LCD. Close all sign doors, and check that the LCD indicates that the doors are closed.
<b>Note:</b> It may take up to 10 seconds after the door position is changed to indicate the change
7.16 Using Vanguard software display a message that will not misdirect traffic and that has characters that butt up to the top, bottom, left, and right edges of the sign and verify that it displays correctly. This verifies proper message display capability for this sign size.  a. Using a test message check visually that the dimming level of the display appears reasonable for the light conditions with automatic dimming set and record the level. Dimming Level%
7.17 Cat the time date and connect time years
7.17 Set the time, date, and correct time zone.
7.18 <b>Note: If testing at night run the all on 10% test patterns.</b> Run the "All On 100% Burn" test pattern and leave the brightness set to 100%. Using a safe procedure, check and record the AC voltage from the sign panel board main breaker input lugs to neutral; it should measure between

	•	ed test of the input voltag	Neutral to earth ground:
u.	Li to icutiai.	D2 to neutral.	iventar to cartif ground.
_7.19 Perfo	rm a pixel test and ve	rify that all pixels are rep	orted as good.
_7.20 Traff	ic cabinet door detecti	on switches. <b>Note:</b> Opera	te the doors, not just the switches, to be sur
	•	•	up to 10 seconds after the door position is
Ü		nge. Some traffic cabinets	
a.	- •	<del>-</del>	CD. Close both traffic cabinet doors for 15
clos	•	e door, and quickly check	that the LCD indicates that the doors are
b.		ntly open, wait 15 second	ls for the controller to update, and then
		ites that the door is open.	
c.		-	the controller to update, then check
d.	That the LCD indica	ntes that the door is open.	
7.21 UPS of		sign controller. <b>Note:</b> Not	all contracts that include a UPS have this
reatur	e:		
	Display the View Pe Cline".	eripherals Menu on the L	CD, and check that the UPS entry indicates
_	ha FXM UPS turn mai		ver cord is plugged into, and unplug it, for binet. Check that the UPS entry changes to change.
		CI outlet. For Alpha FXN	the correct AC outlet. Plug into a surge I series turn main breaker back on. Check
_7.22 Reins	tall all enclosure cove	rs.	
_7.23 Reco	d the installed firmwa	are version numbers (fro	n the sign controller "Version Information"
			ion of the sign doesn't match the actual sign
		sign controller for this si	ee.) Record the following information under
11 C'1	e Information:		

#### **Final Details**

8.0 <b>If equipped:</b> Confirm that all sign and traffic cabinet thermostats are set properly, and all
8.1 Equipment covers are installed.
8.2 Verify the sign is blank.
8.3 Verify that any test messages you created have been removed from the sign controller.
8.4 Verify that Web interface, LCD simulator, Telnet interface and ICMP ping interfaces are disabled on the controller.
8.5 Set the controller to enable event logging with vanguard software.
8.6 Record if main breaker is left on or off: On: Off: Date:
8.7 Make sure the Site Information is filled out: serial numbers, site location, phone number, sign dimension, firmware versions, etc.

Signature	 Date
Signature	 Date

DAKTRONICS PERSONNEL MUST RETURN THIS COMPLETED DOCUMENT AND QUALITY FEED BACK FORM TO THE DAKTRONICS CONTRACT PROJECT MANAGER.

### Transportation Quality Feedback form

For Internal Daktronics use only. This is not part of the field Test Procedure. This form needs field out and sent back to Daktronics with the Field Test Procedures

Submitted By		Contract#	
Display Type (i.e. VF2400_27x10	05-66-A)		
Location of Display			
Commissioning Date	Project Manage	er	
Did you experience any issues on skip to additional comments		ne commission of this display? Yes/ No	(if
Failed Part Description	Part Number	Part Serial #	
Describe the issues and or unp	lanned work	,	
Additional Comments / Punch	list Items		
		· · · · · · · · · · · · · · · · · · ·	
FTP completed Yes/No			
Site Complete Yes/No (if no	documents punch list items	above)	