## C27875 NEW JERSEY DOT VF-2020-96X288-20-RGB

Site Name: \_\_\_\_\_

Field Test Procedure

DD4558671 Rev: 1—12 November 2019

# DAKTRONICS



DD4558671

Contract: C27875

Rev: 1—12 November 2019

### DAKTRONICS, INC.

#### Copyright © 2018

All rights reserved. While every precaution has been taken in the preparation of this manual, the publisher assumes no responsibility for errors or omissions. No part of this book covered by the copyrights hereon may be reproduced or copied in any form or by any means—graphic, electronic, or mechanical, including photocopying, taping, or information storage and retrieval systems—without written permission of the publisher.

Vanguard® is a trademark of Daktronics, Inc. National Electrical Code® and all other trademarks are property of their respective companies

#### Introduction

This test procedure describes the field tests for a LED dynamic message sign site for this project. The purpose of this test is:

- 1. To check that the sign and related equipment supplied by Daktronics has been installed properly.
- 2. To check that all sign and related equipment supplied by Daktronics is functioning. Special emphasis is placed on items that, if bad, are not expected to show up as being bad during normal operation. Example: earth grounding not connected.
- **3.** To put the sign into the state needed so that it is ready for normal operation without the need for an additional visit before beginning normal operation.
- **4.** As a record that all tests and setup tasks have been performed at each particular site so that it will not be necessary to re-visit sites later because of not being sure whether or not certain tests or setup items have been done.

Note that this is not a test of all software functions or hardware design limits; this would be very time consuming, and would be redundant, as those tests need to be done only once.

This test should be performed for every sign site at the completion of installation of the particular site.

The test messages to be used should be the test messages listed or messages such as "Testing; Message 1" or moving rows, moving columns, etc., that will not misdirect traffic.

This test requires the cooperation of an operator at the central controller with personnel at the sign site. Test equipment required:

- Boom truck, or whatever is required to get up into the sign
- Digital multi-meter and Ground resistance tester
- Laptop computer, with vanguard software
- Ethernet Cable
- Common hand tools
- Flash Drive/Memory Stick

# **Site Information**

Daktronics Representative:		
Contract number and name:		
Sign assembly no.:		
Sign serial no.:	_	
Traffic cabinet assembly no.:		
Traffic cabinet serial no.:		
Field controller serial no.:		
Field controller address no.:		
Site IP address Primary:	Auxiliary:	
	listed below is the most current version, if not make ne firmware from Dakfiles.daktronics.com and save	
Firmware:	Version number:	
<u>Firmware:</u> 1) VFC	<u>Version number:</u>	
1) VFC		
<ol> <li>VFC</li> <li>Player Image</li> <li>Video Processor</li> <li>LCD Board</li> </ol>		
<ol> <li>VFC</li> <li>Player Image</li> <li>Video Processor</li> <li>LCD Board</li> <li>Display Module micro</li> </ol>		
<ol> <li>VFC</li> <li>Player Image</li> <li>Video Processor</li> <li>LCD Board</li> <li>Display Module micro</li> <li>Display Module EPLD</li> </ol>		
<ol> <li>VFC</li> <li>Player Image</li> <li>Video Processor</li> <li>LCD Board</li> <li>Display Module micro</li> <li>Display Module EPLD</li> <li>ACP Micro</li> </ol>		
<ol> <li>VFC</li> <li>Player Image</li> <li>Video Processor</li> <li>LCD Board</li> <li>Display Module micro</li> <li>Display Module EPLD</li> <li>ACP Micro</li> <li>ACP EPLD</li> </ol>		
<ol> <li>VFC</li> <li>Player Image</li> <li>Video Processor</li> <li>LCD Board</li> <li>Display Module micro</li> <li>Display Module EPLD</li> <li>ACP Micro</li> </ol>		

### **Traffic Cabinet Inspection**

1.0 Turn off the power to the traffic cabinet.
1.1 Inspect the inside and outside of the traffic cabinet for damage and check for loose parts or connections. Also check that the nuts are installed on the anchor bolts (if ground-mounted traffic cabinet).
1.2 Check that earth grounding wires are secured to earth ground rod from sign, traffic cabinet conduit grounding collars, traffic cabinet panel board, traffic cabinet case, and power source.
1.3 Verify that ground wire and ground rods are connected properly per site riser.
1.4 Remove the panel board cover. Check that the 2 hot wires, neutral, and earth ground wires from the 120/240 VAC power source are connected into the panel board main breaker terminals, neutral bus, and earth ground bus, respectively.
1.5 Visually inspect the outside of the sign controller for damage, check that all necessary connectors are plugged into the outside of the sign controller, and check that the connector screws (if any) are tight.
1.6 Inspect the modem panel or other communication interface panel for loose parts or wiring, and check that the wiring or fiber(s) for the communication system is terminated properly.
1.7 Terminate communication from controller to sign.
Traffic Cabinet Power Test
2.0 Check that all traffic cabinet panel board circuit breakers are off, except for the "Panel board Surge Suppressor" breaker, which should be on. Apply power to the traffic cabinet only.
2.1 Using a safe procedure, measure the AC voltage from the panel board main breaker input lugs to neutral; it should measure between 105 and 125 VAC. Also, check the voltage from neutral to

earth ground. It should measu Record below.	ure less than 10 VAC. (7	This is a no-load test of the input voltage.)
a. L1 to neutral:	L2 to neutral:	Neutral to earth ground:
2.2 Re-install the panel board cov	er.	
2.3 Check that all control equipme	ent is plugged into the o	control equipment outlet strip.
		vinet is switched off, and turn on the main binet except for the <b>sign</b> breaker (if
	oors: Close the door that	all AC outlets inside the traffic cabinet are is currently open and open the other door,
the heater is equipped with a the ambient air temperature;	fan, the fan should also the heater (or heater and ture is above the highes	temperature; the heater should turn on. If turn on. Turn the thermostat down below I fan) should turn off. Set the thermostat to it setting on the thermostat, cool the
2.7 Press the intake fan override be exterior roof vents. Release the		urn on. Check that air blows out of the utton; the fan should turn off.
	Sign Exterior Inspe	ction
3.0 Visually inspect the outside of	f the sign for damage.	
3.1 Check that the front, bottom, a	and rear light sensors ar	re unobstructed.
Po	ower Connection Ins	spection
4.0 Turn off the power to the sign	, from outside the sign.	
•	source are connected in	ot wires, neutral, and earth ground wires nto the panel board main breaker terminals
4.2 Check that the earth ground outside) to the earth ground	o .	om the case of the sign (inside or of the sign.

4.3 Check that all panel board circuit breakers are off, except for the "Panel board Surge Suppressor" breaker, which should be on. Apply power to the sign.
4.4 Using a safe procedure, measure the AC voltage from the panel board main breaker input lugs to neutral; it should measure between 105 and 125 VAC. Also, check the voltage from neutral to earth ground; should be less than 10 VAC. (This is a no-load test of the input voltage.) Record below.  L1 to neutral: L2 to neutral: Neutral to earth ground:
<ul> <li>4.5 Re-install the panel board cover temporarily.</li> <li>4.6 Terminate Communication cable to VCB.</li> <li>4.7 Turn on the circuit breaker for the cabinet lights. Check that the "Cabinet Light Timer" switch or switches work properly and check that all lamps light.</li> </ul>
Sign Interior Inspection5.0 Make sure the Site Information for the sign is filled out: sign serial number, sign model number, sign assembly number, etc.
5.1 Inspect the inside of the sign for damage and signs of water intrusion. Check for loose parts, connections and wiring, inside of the sign including the inside of the power supply enclosure, and service control panel. Also, verify that the fiber-optic cables are connected to the proper location on the VCB (Vanguard control board).
5.2 Check that all conduits that enter the sign are sealed inside at the end that enters the sign.
<ul> <li>5.3 Resistance between circuit ground on the VCB and earth ground.</li> <li>Verify that power to the display is off.</li> <li>Make sure cat5 cable isn't plugged in from controller to VCB when doing this test.</li> <li>If equipped; remove P1 (the 4-pin connector) from all Mini CAN I/O board inside the display</li> <li>Inside each power supply enclosure temporarily disconnect the green wire from back of display that is connected betweenTB1 and the back wall of the display.</li> <li>Using a Multi-Meter Measure the resistance between from the end of the green wire connected to TB1 to the back wall of the display</li> <li>Reading should be from 10K to 220K</li> <li>Record Value</li> </ul>
<ul> <li>After test is complete reconnect green wire to the back of the sign and reconnect the cat5</li> </ul>

cable.

### Sign Power Test

6.0 Turn on all circuit breakers	
6.1 Check all sign convenience outlet should measure between	outlets and control equipment outlets by using a multi-meter, each veen 105 and 125 VAC.
	Functional Test
C	power switch, check that the power indicator LED is on. ED lights illuminating white. This is verifying signal is good for fiber
sign width, sign type, access a. Reference disp7.3 Note: If testing at night run	into the sign controller such as address, module type, sign height, ss type, and peripherals.  play configuration sheet if necessary  n the all on 10% test patterns and turn the fans and heaters (if controller menu. Display the "All On 100% Burn" test pattern; check
that all fans and/or heater	turn ON. Once complete set test pattern to "None".
should turn on each time.	ntilation Timer" switch individually momentarily; ventilation fans ice control panel for the ventilation fans and verify they turn on. turn off.
7.6 Check that all power suppl	ies are passing in the peripheral menu.
7.7 Check that the value indica current ambient lighting co	ated by each of the three light sensors appears reasonable for the onditions. Record below:
· ·	utilize digital integrated circuits, which are calibrated at the integrated of require additional calibration.
Date: Time:	Sky conditions:
Light sensor readir	ngs: 1: 2: 3:
Note: Temp sensors utilize circuit factory, and do not Ambient temperature Internal temperature If equipped: Internal	ambient temperatures appear correct, and record below: e digital integrated circuits, which are calibrated at the integrated require additional calibration. e (Temp Ambient), degrees F.: tempSign1), degrees F.: temp #2 (TempSign2), degrees F.: temp #3 (TempSign3), degrees F.:
7.9 Check that the humidity se	nsor is functioning, and record the reading below:

a. Relative humidity:
7.10 Parallel surge suppressor with remote reporting: Display the "View Peripherals" screen on the LCD, and check that the Surge Suppressor entry indicates "Pass".
7.11 <b>Note: If testing at night turn the fans on manually in controller menu.</b> RPM Sensors with
electronically controlled fans.
a. Display the "All On 100% Burn" test pattern to turn on the ventilation fans. Checks that al
RPM sensors report values other than 0 on the sign controller; check that the same quantities o
RPM sensors that exist in the sign are indicated on the sign controller.
b. Blank the sign to turn off the "All On 100% Burn" test pattern, and check that the fans turn
off. Check that all RPM sensors indicate "pass"
7.12 <b>Note: If testing at night do the all on 10% test patterns</b> . Display the "All On 100%" test pattern
and check that it is displaying. Turn off one power supply. Check in the "View Peripherals"
screen that all power supplies (isolation boards) that are on indicate 24.1 to 25.2 VDC. Repeat the
above step for each remaining power supply. Turn on all power supplies.
7.13 Run the following test patterns and verify that all the test patterns display properly.
a. Alphabet
b. Line ID
c. Module ID
d. <b>Note if testing at night don't do this test pattern.</b> Auto Test Patterns
7.14 Set to "Normal Mode" to exit the test pattern mode.
7.15 Sign door signal switches: Display the View Peripherals Menu on the LCD. Close all sign doors
and check that the LCD indicates that the doors are closed.
Note: It may take up to 10 seconds after the door position is changed to indicate the change
7.16 Using Vanguard software display a message that will not misdirect traffic and that has characters that butt up to the top, bottom, left, and right edges of the sign and verify that it displays correctly. This verifies proper message display capability for this sign size.  a. Using a test message check visually that the dimming level of the display appears
reasonable for the light conditions with automatic dimming set and record the level. Dimming
Level%
7.17 Set the time, date, and correct time zone.
7.18 <b>Note: If testing at night run the all on 10% test patterns.</b> Run the "All On 100% Burn" test
pattern and leave the brightness set to 100%. Using a safe procedure, check and record the AC
voltage from the sign panel board main breaker input lugs to neutral; it should measure between
105 and 125 VAC. Also, check the voltage from neutral to earth ground; it should measure less
than 10 VAC. (This is a loaded test of the input voltage.) Record below.
a. L1 to neutral: L2 to neutral: Neutral to earth ground:

7.19 Perform a pixel test and verify that all pixels are reported as good.
7.20 Traffic cabinet door detection switches. <b>Note:</b> Operate the doors, not just the switches, to be sure that the switches adjustments are correct. It may take up to 10 seconds after the door position is changed to indicate the change. Some traffic cabinets have only one door:  a. Display the View Peripheral Menu on the LCD. Close both traffic cabinet doors for 15 seconds and then open the door, and quickly check that the LCD indicates that the doors are closed.  b. With the door currently open, wait 15 seconds for the controller to update, and then
check that the LCD indicates that the door is open.
<ul><li>c. Open the other door and wait 15 seconds for the controller to update, then check</li><li>d. That the LCD indicates that the door is open.</li></ul>
7.21 UPS communication with sign controller. <b>Note:</b> Not all contracts that include a UPS have this feature:
a. Display the View Peripherals Menu on the LCD, and check that the UPS entry indicates "AC line".
b. Note which AC outlet the UPS input AC power cord is plugged into, and unplug it, for Alpha FXM UPS turn main breaker off at traffic cabinet. Check that the UPS entry changes to "Battery". It may take a few seconds for the entry to change.
c. Plug the UPS input AC power cord back into the correct AC outlet. Plug into a surge protected outlet, not a GFCI outlet. For Alpha FXM series turn main breaker back on. Check that the UPS entry changes to "AC line".
7.22 Reinstall all enclosure covers.
7.23 Record the installed firmware version numbers (from the sign controller "Version Information" page), and the dimensions of the sign. (If the dimension of the sign doesn't match the actual sign size, correctly configure the sign controller for this site.) Record the following information under the Site Information:
Final Details
8.0 <b>If equipped:</b> Confirm that all sign and traffic cabinet thermostats are set properly, and all
8.1 Equipment covers are installed.

8.2 Verify the sign is blank.
8.3 Verify that any test messages you created have been removed from the sign controller.
8.4 Record if main breaker is left on or off: On: Off: Date:
8.5 Make sure the Site Information is filled out: serial numbers, site location, phone number, sign dimension, firmware versions, etc.

Signature	 Date
Signature	 Date

DAKTRONICS PERSONNEL MUST RETURN THIS COMPLETED DOCUMENT AND QUALITY FEED BACK FORM TO THE DAKTRONICS CONTRACT PROJECT MANAGER.

### Transportation Quality Feedback form

For Internal Daktronics use only. This is not part of the field Test Procedure. This form needs field out and sent back to Daktronics with the Field Test Procedures

Submitted By		Contract#	
Display Type (i.e. VF2400_27x10	05-66-A)		
Location of Display			
Commissioning Date	Project Manage	er	
Did you experience any issues on skip to additional comments		ne commission of this display? Yes/ No	(if
Failed Part Description	Part Number	Part Serial #	
Describe the issues and or unp	lanned work	,	
Additional Comments / Punch	list Items		
		· · · · · · · · · · · · · · · · · · ·	
FTP completed Yes/No			
Site Complete Yes/No (if no	documents punch list items	above)	