

**C27540**  
**Oregon DOT**  
**VX-2428-64x64-20-RGB**  
**Site Name: \_\_\_\_\_**  
**Field Test Procedure**

**DD4170687**

**Rev:1—19 April 2019**

# **DAKTRONICS**

**DD4170687**

**Contract: DD4170687**

**Rev:1—19 April 2019**

## **DAKTRONICS, INC.**

### **Copyright © 2016**

All rights reserved. While every precaution has been taken in the preparation of this manual, the publisher assumes no responsibility for errors or omissions. No part of this book covered by the copyrights hereon may be reproduced or copied in any form or by any means—graphic, electronic, or mechanical, including photocopying, taping, or information storage and retrieval systems—without written permission of the publisher.

*Vanguard® is a trademark of Daktronics, Inc. National Electrical Code® and all other trademarks are property of their respective companies*

## Introduction

This test procedure describes the field tests for a LED dynamic message sign site for this project. The purpose of this test is:

1. To check that the sign and related equipment supplied by Daktronics has been installed properly.
2. To check that all sign and related equipment supplied by Daktronics is functioning. Special emphasis is placed on items that, if bad, are not expected to show up as being bad during normal operation. Example: earth grounding not connected.
3. To put the sign into the state needed so that it is ready for normal operation without the need for an additional visit before beginning normal operation.
4. As a record that all tests and setup tasks have been performed at each particular site so that it will not be necessary to re-visit sites later because of not being sure whether or not certain tests or setup items have been done.

Note that this is not a test of all software functions or hardware design limits; this would be very time consuming, and would be redundant, as those tests need to be done only once.

This test should be performed for every sign site at the completion of installation of the particular site.

The test messages to be used should be the test messages listed or messages such as "Testing; Message 1" or moving rows, moving columns, etc., that will not misdirect traffic.

This test requires the cooperation of an operator at the central controller with personnel at the sign site.

Test equipment required:

- Boom truck, or whatever is required to get up into the sign
- Digital multi-meter and Ground resistance tester
- Laptop computer, with vanguard software
- Ethernet Cable
- Common hand tools
- Ground resistance tester
- Flash Drive/Memory Stick

# Site Information

Daktronics Representative: \_\_\_\_\_

Contract number and name: \_\_\_\_\_

Sign assembly #: \_\_\_\_\_ # of Displays \_\_\_\_\_

Sign serial #1: \_\_\_\_\_ Sign IP port #1: \_\_\_\_\_

Sign serial #2: \_\_\_\_\_ Sign IP port #2: \_\_\_\_\_

Sign serial #3: \_\_\_\_\_ Sign IP port #3: \_\_\_\_\_

Sign serial #4: \_\_\_\_\_ Sign IP port #4: \_\_\_\_\_

Sign serial #5: \_\_\_\_\_ Sign IP port #5: \_\_\_\_\_

Sign serial #6: \_\_\_\_\_ Sign IP port #6: \_\_\_\_\_

Sign serial #7: \_\_\_\_\_ Sign IP port #7: \_\_\_\_\_

Sign serial #8: \_\_\_\_\_ Sign IP port #8: \_\_\_\_\_

Primary IP address \_\_\_\_\_ Auxiliary IP address: \_\_\_\_\_

Traffic cabinet assembly no.: \_\_\_\_\_

Traffic cabinet serial no.: \_\_\_\_\_

Field controller serial no.: \_\_\_\_\_

Field controller address no.: \_\_\_\_\_

**Important: Make sure that the firmware listed below is the most current version, if not make sure to download the latest version of the firmware.**

Sign dimension: \_\_\_\_\_

Firmware:

- 1) VFC
- 2) Player Image
- 3) Video Processor
- 4) LCD Board
- 5) Display Module micro
- 6) Display Module EPLD
- 7) ACP Micro

Version number:

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

- 8) ACP EPLD
- 9) Display interface micro
- 10) Display interface EPLD

---

---

---

### Traffic Cabinet Inspection

- \_\_\_1.0 Turn off the power to the traffic cabinet.
- \_\_\_1.1 Inspect the inside and outside of the traffic cabinet for damage and check for loose parts or connections. Also check that the nuts are installed on the anchor bolts (if ground-mounted traffic cabinet).
- \_\_\_1.2 Check that earth grounding wires are secured to earth ground rod from sign, traffic cabinet conduit grounding collars, traffic cabinet panel board, traffic cabinet case, and power source.
- \_\_\_1.3 Verify that ground wire and ground rods are connected properly per site riser.
- \_\_\_1.4 Remove the panel board cover. Check that the 2 hot wires, neutral, and earth ground wires from the 120/240 VAC power source are connected into the panel board main breaker terminals, neutral bus, and earth ground bus, respectively.
- \_\_\_1.5 Visually inspect the outside of the sign controller for damage, check that all necessary connectors are plugged into the outside of the sign controller, and check that the connector screws (if any) are tight.
- \_\_\_1.6 Inspect the modem panel or other communication interface panel for loose parts or wiring, and check that the wiring or fiber(s) for the communication system is terminated properly.
- \_\_\_1.7 Terminate communication from controller to sign.

### Traffic Cabinet Power Test

- \_\_\_2.0 Check that all traffic cabinet panel board circuit breakers are off, except for the "Panel board Surge Suppressor" breaker, which should be on. Apply power to the traffic cabinet only.
- \_\_\_2.1 Using a safe procedure, measure the AC voltage from the panel board main breaker input lugs to neutral; it should measure between 105 and 125 VAC. Also, check the voltage from neutral to earth ground. It should measure less than 10 VAC. (This is a no-load test of the input voltage.) Record below.
  - a. L1 to neutral: \_\_\_\_\_ L2 to neutral: \_\_\_\_\_ Neutral to earth ground: \_\_\_\_\_
- \_\_\_2.2 Re-install the panel board cover.
- \_\_\_2.3 Check that all control equipment is plugged into the control equipment outlet strip.

- \_\_\_2.4 Check that all control equipment inside the traffic cabinet is switched off, and turn on the main circuit breaker and all circuit breakers in the traffic cabinet except for the **sign** breaker (if equipped).
- \_\_\_2.5 Check that the traffic cabinet light(s) are on and that all AC outlets inside the traffic cabinet are live. **If equipped with two doors:** Close the door that is currently open and open the other door, and check that the traffic cabinet light(s) are on.
- \_\_\_2.6 Turn the heater thermostat up above the ambient air temperature; the heater should turn on. If the heater is equipped with a fan, the fan should also turn on. Turn the thermostat down below the ambient air temperature; the heater (or heater and fan) should turn off. Set the thermostat to 45° F. (If the ambient temperature is above the highest setting on the thermostat, cool the thermostat with freeze spray.)
- \_\_\_2.7 Press the intake fan override button; the fan should turn on. Check that air blows out of the exterior roof vents. Release the intake fan override button; the fan should turn off.

### Sign Exterior Inspection

- \_\_\_3.0 Visually inspect the outside of the sign for damage.

Display# 1   Display# 2   Display# 3   Display# 4   Display# 5   Display# 6   Display# 7   Display# 8  
                    

- \_\_\_3.1 Check that the front, bottom, and rear light sensors are unobstructed.

Display# 1   Display# 2   Display# 3   Display# 4   Display# 5   Display# 6   Display# 7   Display# 8  
                    

### Power Connection Inspection

- \_\_\_4.0 Turn off the power to the sign, from outside the sign.
- \_\_\_4.1 Check that the 2 (or more) positive, negative and ground wires are landed into the DC Breaker Rail Terminals, and Ground. Verify that connections are tight, clean and landed in the correct polarity.







### Functional Test

- \_\_\_7.0 Turn on the sign controller power switch, check that the power indicator LED is on.
- \_\_\_8.0
- \_\_\_8.1 Verify that DS1 and DS2 LED lights illuminating white. This is verifying signal is good for fiber ports A and B.

- \_\_\_8.2 Enter all the necessary data into the sign controller such as address, module type, sign height, sign width, sign type, access type, and peripherals.
  - a. Reference display configuration sheet for peripheral config

- \_\_\_8.3 **Note: If testing at night run the all on 10% test patterns and turn the fans and heaters (if equipped) on manually in controller menu.** Display the “All On 100% Burn” test pattern; check that all fans and/or heater turn ON. Once complete set test pattern to “None”.

Display# 1  Display# 2  Display# 3  Display# 4  Display# 5  Display# 6  Display# 7  Display# 8

- \_\_\_8.4 Push the vent fan override button in the service control panel for the ventilation fans and verify they turn on. Release it and they should turn off.

Display# 1  Display# 2  Display# 3  Display# 4  Display# 5  Display# 6  Display# 7  Display# 8

- \_\_\_8.5 Check that the value indicated by each of the three light sensors appears reasonable for the current ambient lighting conditions. Record below:

a. **Note:** Light sensors utilize digital integrated circuits, which are calibrated at the integrated circuit factory, and do not require additional calibration.

Date: \_\_\_\_\_ Time: \_\_\_\_\_ Sky conditions: \_\_\_\_\_

Light sensor readings: 1: \_\_\_\_\_ 2: \_\_\_\_\_ 3: \_\_\_\_\_

\_\_\_8.6 Check that the internal and ambient temperatures appear correct, and record below:

**Note:** Temp sensors utilize digital integrated circuits, which are calibrated at the integrated circuit factory, and do not require additional calibration.

Ambient temperature (Temp Ambient), degrees F.: \_\_\_\_\_

Internal temperature (TempSign1), degrees F.: \_\_\_\_\_

If equipped: Internal temp #2 (TempSign2), degrees F.: \_\_\_\_\_

If equipped: Internal temp #3 (TempSign3), degrees F.: \_\_\_\_\_

\_\_\_8.7

Display# 1 Display# 2 Display# 3 Display# 4 Display# 5 Display# 6 Display# 7 Display# 8

\_\_\_8.8 Parallel surge suppressor with remote reporting

- a. Display the "View Peripherals" screen on the controller, and check that the Surge Suppressor entry indicates "Pass"

Display# 1 Display# 2 Display# 3 Display# 4 Display# 5 Display# 6 Display# 7 Display# 8

\_\_\_8.9 **Note: If testing at night run the all on 10% test patterns.** Display the "All On 100%" test pattern, and check that the All-On 100% brightness test pattern is displaying. Turn off one Power Supply. Check in the "View Peripherals" screen that all power supplies (isolation boards) that are on indicates 24.1 to 25.2 VDC and the one off says fail. Repeat the above step for each remaining power supply.

- a. Turn on all power supply groups

Display# 1 Display# 2 Display# 3 Display# 4 Display# 5 Display# 6 Display# 7 Display# 8

\_\_\_8.10 Check that all power supplies (Isolation Boards) in Traffic Cabinet indicate "OK" (figure 8 pattern of the 7 segment display). Check that each power supply indicates pass in peripheral menu.

Display# 1 Display# 2 Display# 3 Display# 4 Display# 5 Display# 6 Display# 7 Display# 8

\_\_\_8.11 Run the following test patterns and verify that all the test patterns display properly.

- a. Alphabet
- b. Line ID
- c. Module ID
- d. **Note: If testing at night do not run this test patterns.** Auto Test Pattern

Display# 1 Display# 2 Display# 3 Display# 4 Display# 5 Display# 6 Display# 7 Display# 8

\_\_\_ 8.12 Sign door signal switches.

Note: It may take up to 10 seconds after the door position is changed to indicate the change:

- a. Display the View Peripherals Menu on the controller. Open the doors and check that the controller indicates the doors are open. Close all sign doors, and check that the LCD indicates that the doors are closed.

Display# 1 Display# 2 Display# 3 Display# 4 Display# 5 Display# 6 Display# 7 Display# 8

\_\_\_ 8.13 Using Vanguard software display a message that will not misdirect traffic and that has characters that butt up to the top, bottom, left, and right edges of the sign and verify that it displays correctly. This verifies proper message display capability for this sign size.

- a. Using a test message check visually that the dimming level of the display appears reasonable for the light conditions with automatic dimming set and record the level. Dimming Level% \_\_\_\_\_

Display# 1 Display# 2 Display# 3 Display# 4 Display# 5 Display# 6 Display# 7 Display# 8

\_\_\_ 8.14 Set the time, date, and correct time zone.

Display# 1 Display# 2 Display# 3 Display# 4 Display# 5 Display# 6 Display# 7 Display# 8

\_\_\_ 8.15 Perform a pixel test and verify that all pixels are reported as good.

Display# 1 Display# 2 Display# 3 Display# 4 Display# 5 Display# 6 Display# 7 Display# 8

\_\_\_ 8.16 **Note if testing at night turn the fans on manually in controller menu.** RPM Sensors with electronically controlled fans.

- a. Display the "All On 100% Burn" test pattern in order to turn on the ventilation fans. Checks that all RPM sensors indicate "pass" on the sign controller; check that the same quantities of RPM sensors that exist in the sign are indicated on the sign controller.



Display# 1 Display# 2 Display# 3 Display# 4 Display# 5 Display# 6 Display# 7 Display# 8

### Final Details

- \_\_\_ 9.0 **If equipped:** Confirm that all sign and traffic cabinet thermostats are set properly.
- \_\_\_ 9.1 Equipment covers are installed.
- \_\_\_ 9.2 Turn ON the circuit breaker for the cabinet lights. Open one door, and check that the cabinet light in that bay is ON. Repeat this step for each remaining door.
- \_\_\_ 9.3 Open one sign door, push the button on the light switch, and check that the cabinet light turns OFF. Close the door. Repeat this step for one more door. (This tests that all switches are adjusted properly so that lights are OFF when all doors are closed.)
- \_\_\_ 9.4 Verify the sign is blank.
- \_\_\_ 9.5 Verify that any test messages you created have been removed from the sign controller.
- \_\_\_ 9.6 Make sure permanent messages have been loaded to each display.
- \_\_\_ 9.7 Record if main breaker is left on or off: On: \_\_\_ Off: \_\_\_ Date: \_\_\_\_\_
- \_\_\_ 9.8 Make sure the Site Information is filled out: serial numbers, site location, phone number, sign dimension, firmware versions, etc.

It is acknowledged that the following field test procedure has been completed for this site and the display is operational.

**Daktronics Technician**

\_\_\_\_\_  
Printed Name                      Signature                      Date

**Customer**

\_\_\_\_\_  
Printed Name                      Signature                      Date

DAKTRONICS PERSONNEL MUST RETURN THIS COMPLETED DOCUMENT AND  
QUALITY FEED BACK FORM TO THE DAKTRONICS CONTRACT PROJECT MANAGER.

## Transportation Quality Feedback form

*For Internal Daktronics use only. This is not part of the field Test Procedure. This form needs field out and sent back to Daktronics with the Field Test Procedures*

Submitted By \_\_\_\_\_ Contract# \_\_\_\_\_

Display Type (i.e. VF2400\_27x105-66-A) \_\_\_\_\_

Location of Display \_\_\_\_\_

Display Serial # \_\_\_\_\_ nearest City and State \_\_\_\_\_

Commissioning Date \_\_\_\_\_ Project Manager \_\_\_\_\_

Did you experience any issues or unplanned work during the commission of this display? **Yes/No** (if no skip to additional comments/Punch list items)

Failed Part Description	Part Number	Part Serial #

### Describe the issues and or unplanned work

---

---

---

---

---

---

---

---

---

---

### Additional Comments/Punch list Items

---

---

---

---

---

---

---

---

---

---

FTP completed **Yes/No**

Site Complete **Yes/No** (if no documents punch list items above)